Status of the COBRA Magnet

Wataru OOTANI

MEG review meeting Feb. 3, 2003 PSI Switzerland

Status of the Construction

Main superconducting magnet

An excitation test of the central part of the magnet was successfully done.

The mechanical strength and superconducting performance were measured.

→ good performance!

- > A serious problem was found in one of the end coils.
 - \rightarrow We decided to wind another end coil.
- > Power supply is complete.
- Cryostat is being assembled.
- Compensation coil

Complete.

• Field measurement

Design work of the mapping machine is in progress.

Construction Schedule

The schedule is delayed by a few months due to the problem in the end coil.

early Feb. '03 Conductor for re-winding of the end coil will be delivered.
 mid-Feb. Winding completed.
 mid-Mar. Installation of the coils into the cryostat.
 late Mar. SCM completed.
 early Apr. Assembly of SCM and NCM completed
 early May Total test of the magnet
 early June Shipped to PSI

Field Mapping

Design work of the mapping machine is in progress.

- It can scan throughout inside the magnet.
- Point-by-point precision of the field map ~ 10Gauss
- Position accuracy ~ a few hundred μm
- Ultrasonic motor with a rotary encoder (4000pulses/rotation) for R- and Z-motion and high-torque AC servo-motor for θ -motion
- Timing belt will be used for the motion in all directions
- Absolute calibration of the probe position by an optical scale sensor
 - \rightarrow already tested in 1Tesla magnetic field.



Fringe Field of the COBRA Magnet



Fringe Field of the COBRA Magnet, cont'd



~10Gauss at 5-7m ~1 Gauss at 12-15m Wataru Ootani, Feb. 3rd 2003, MEG review meeting, PSI

Effect of the Fringe Field on Other Detector Components



- Magnetic field olerance of the items to be used in the detector is being investigated.
 - Refrigerators(magnet & calorimeter) OK
 - Temperature sensor(PT100) OK
 - Pressure sensor
 - Pump
- Locations of the items should be determined according to their tolerance to the magnetic field.
- The region with low flux density
 - near the calorimeter (R=65-100cm, |Z|<50cm)
 - >5m apart from the magnet.

Ambient Magnetic Field in the Experimental Hall

- The ambient magnetic field in the PSI West area was already measured by UCN group.
- The measurements were made at several locations in the experimental hall. (not measured at πE5 area)
- They identified different kinds of magnetic noise sources. ALC magnet at πE3, GPS magnet, SULTAN, moving vehicles(cars, PSI trucks, lorries), ...
- At all of the locations
 - average < 100μ T
 - rms < 100nT

• The effect of the ambient magnetic noise seems to be negligible.

Effect of Magnetic Materials

Magnetic materials inside the solenoid

We have to avoid using ferromagnetic materials in the inner detectors.
 We are starting to list possible magnetic materials inevitably used inside the solenoid.

Nickel coating on the connectors, Kovar alloy used in the PMT, etc.

Magnetic materials outside the solenoid

- > We have to care about...
 - effect on the magnetic field around the photon detector Requirement: $B_{//} < 50G B_{perpendicular} < 150G$ for a proper operation of the PMTs.
 - effect on the magnetic field inside the solenoid Requirement: fluctuation < 0.1%

Effect on the Residual Field around the Photon Detector

Fe

d

Xe

8

Effect of the magnetic material was calculated placing an iron block at position A, B or C.
At the position B and C, the effect is not so serious. ΔB ~ 10 Gauss around the photon detector
At the position A, the effect is serious if d<1m.

Wataru Ootani, Feb. 3rd 2003, MEG review meeting, PSI

Fe

Effect on the Field around the Photon Detector, cont'd



I LXe Monitoring path

Effect on the Field inside the Solenoid



Effect on the Field inside the Solenoid, cont'd



Effect of the Transport Solenoid



Influence of the muon transport magnet (30cm\u00f6 x 400cm Bc=0.2T)

- Fringe field from the transport magnet
 < 10 Gauss in the calorimeter region
- Positron tracking Negligible effect
- EM interaction between MEG magnet and muon transport magnet
 OK

Summary

- Construction of the magnet is in progress.
- Construction is behind the schedule by a few months due to a serious problem found in the end coil.
- Fringe field of the magnet <10G outside the πE5 area
- Ambient magnetic noise in the area is negligible.
- Effect of the magnetic material was studied.
 - Avoid using massive iron within 1.5m along the magnet axis.
 - The effect of the magnetic material near the calorimeter is not so serious although the effect should be carefully evaluated in advance.